

# Shady Oak Road

## Project Update

Project website: [edenprairie.org/shadyoak](http://edenprairie.org/shadyoak)

August 14, 2013

### SHADY OAK ROAD CONSTRUCTION PROGRESS UPDATE

Aug. 9–14, 2013

#### 1. Roadway Construction:

- a. Final grade base aggregate on Shady Oak Road.
- b. Paved northbound Shady Oak Road.
- c. Installed new traffic signal poles.
- d. Begin removal of old southbound Shady Oak Road.
- e. Begin removal of west concrete wall under highway 62.
- f. All Shady Oak Road traffic was moved to the East side, onto the new northbound pavement.



**Traffic is now using the new northbound pavement.**


#### 2. Future Construction:

- a. City West Parkway Roundabout.
- b. Retaining wall C under highway 62.

Hotline:  
952-279-8000

Email:  
[info@shadyoakroad.com](mailto:info@shadyoakroad.com)





# Shady Oak Road

## Project Update

Project website: [www.edenprairie.org/shadyoak](http://www.edenprairie.org/shadyoak)

August 14, 2013

Hotline:  
952-279-8000

Email:  
[info@shadyoakroad.com](mailto:info@shadyoakroad.com)



**Removal of old southbound Shady Oak Road.**

### 3. Traffic Control/Detours:

- a. All traffic is currently switched to the east side of Shady Oak Road.
- b. On Monday, August 19<sup>th</sup>, City West Parkway traffic is planned to be moved to the north side of the road, for the construction of the Roundabout between United Health Group site and Shady Oak Center.
- c. Temporary lane restrictions are expected during the day. Please be aware of flaggers.