



# Shady Oak Road

## Project Update

Project website: [edenprairie.org/shadyoak](http://edenprairie.org/shadyoak)

April 25, 2013

Hotline:  
952-279-8000

Email:  
[info@shadyoakroad.com](mailto:info@shadyoakroad.com)

## SHADY OAK ROAD CONSTRUCTION PROGRESS UPDATE

April 19, 2013 – April 25, 2013

1. Roadway Construction:
  - a. Continued installation of temporary signal systems to be used during construction.
  - b. Began construction of new watermain.



Temporary signal system being installed at West 62<sup>nd</sup> St.

2. Future Construction:
  - a. Install temporary pavement and Concrete Barrier on Shady Oak Road in preparation for Stage 1 construction of north bound Shady Oak Road.
3. Traffic Control/Detours
  - a. Existing lane closures on Shady Oak Road are anticipated to continue for 1 week.
  - b. Temporary traffic signals will be activated at 9 a.m. on Wednesday, May 1, expect delays.

